

Completion Report

1	Name of Work	Improvements to drains and Providing Asphaltting to roads at Bhuvaneshwari Nagara 9th & 10th Main Surroundings in Bagalagute ward No 14		
2	Sanctioned Estimate No.& Date	T.S No.SE/DZ/TS/ 123/21-22, Dt.		
3	Head of Account which is Chargeable	P-3702		
4	Enstrument Order No. & Date	EE/DD/WO/ 82/21-22, Dt. 19-01-2022		
5	Name of Contractor	Shivalingaiah Satish		
6a	Time Stipulated for Completion of work	120 days		
b	Delay in execution of work	-		
7	Measurement recorded in MB	4881/19-20		
	Page No	488036 to 488039		
8	check Measurment of the Asst	13-05-2022.		
	Exe. Eng./ Exe.Eng. On	—		
9	Name of the Office / Official	Asst.Executive Engineer		
	incharge of the work	T.Dasarahalli Sub Division		
10	a)Assistant Engineer	Venkateshappa		
	b) Asst. Exe. Engineer	Ranganath B R		
	Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
	100 Lakhs	9436894-00	—	563106-00.

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

202006
ASSISTANT ENGINEER
Ward No.14

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division Bangalore-73

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE
22.05.2022
560073